



MONTEREY BAY AIR RESOURCES DISTRICT

24580 Silver Cloud Court, Monterey, CA 93940

(831) 647-9411, www.mbard.org

Veeder-Root ISD Vapor Flow Meter Operability Test

Exhibit 17 of ARB E.O. VR 204-X

SERVICE COMPANY NAME	SERVICE COMPANY'S TELEPHONE
SERVICE TECHNICIAN	VEEDER ROOT TECHNICIAN CERTIFICATION #
	DATE OF TEST
STATION NAME	DISTRICT PERMIT #
STATION ADDRESS	

		ISD Flow Meter Total			Gas Flow Meter Total						
4.3	4.3	4.9	4.14	4.15	4.9	4.12	4.12	4.13	4.15	Pass	Fail
Meter SN	Fueling Pos	Start	Stop	Difference Gal (Stop - Start)	Start	Stop	Difference Cubic Feet (Stop - Start)	Cubic feet To Gallons ¹	% Diff ²		

¹ Gallons = CubicFeet × 7.481

² %Diff = $\frac{ISDDiffGal - GasFlowMeterDiffGal}{GasFlowMeterDiffGal} \times 100$

Veeder-Root In-Station Diagnostics (ISD)

Site Shutdown Test Worksheet

VR-204-X

STEP 1.	POWER REMOVED FROM TLS CONSOLE? YES NO
STEP 2.	POWER TO SUBMERSIBLE PUMPS REMOVED BY TLS Console? YES NO There shall be no dispensing when the TLS power is off. Must be performed by a certified Veeder-Root Contractor
STEP 3.	POWER RESTORED TO TLS CONSOLE? YES NO

COMMENTS (INCLUDE DESCRIPTION OF REPAIRS MADE)